



**APRIL 2020
REFERENDUM**

Community-Led Process.
Community-Led Solution.

QUESTIONS? CONTACT:

Annette Deuman, Superintendent
referendum@columbus.k12.wi.us
920.350.0365

BRAY
ARCHITECTS

C.D. SMITH
CONSTRUCTION

PROJECT PROGRESS REPORT

ELEMENTARY
SCHOOL FINISHED
GYM FLOOR



WHAT'S NEW?

At the elementary school, work is transitioning from the addition to the renovation of the existing building. The newly constructed addition is being cleaned and prepared for occupancy while demolition begins in the existing building.

At the high school, construction crews are working in multiple areas of the school. New windows are being installed in the music and library area, and a fresh coat of paint has been applied. In the STEAM area, demolition is ongoing, preparing the school for a dramatic transformation.

CONSTRUCTION UPDATE

Elementary School

- » In the new addition, the gym floor has been sanded and stained. Laminate tops have been installed on the new lockers, and exterior doors have been painted.
- » Demolition in the existing building began in late May. This work included removing floor and ceiling finishes in the library and classrooms.
- » Mechanical, electrical, plumbing and structural work is taking place in the existing building to support the new improvements. Plumbing contractors are working on existing underground pipes. Existing roof joists are being reinforced to support new rooftop mechanical equipment.
- » Exterior site work is ongoing. The playground has been installed, and concrete sidewalks have been poured.

High School

- » The library, choir, and band rooms received a fresh coat of paint. Installation of new ceiling tile began in the library in late May.
- » Demolition is ongoing in the STEAM wing. Mechanical, electrical, and plumbing work to support the new renovation is beginning.

FUTURE STEAM
COMMONS





APRIL 2020 REFERENDUM

Community-Led Process.
Community-Led Solution.

QUESTIONS? CONTACT:

Annette Deuman, Superintendent
referendum@columbus.k12.wi.us
920.350.0365

BRAY
ARCHITECTS

C.D. SMITH
CONSTRUCTION

PROJECT PROGRESS REPORT

WHAT'S NEXT

Looking into the next month, the following work is scheduled to take place:

High School

- » STEAM classrooms, or "Learning Labs," will be painted in early June

- » In early June, the application of topsoil for the green space will begin. At the same time, "rough-ins" above the ceiling will begin in the existing building.

Elementary School

- » The hardscape play area, including basketball hoops will be completed mid-June.

OPENINGS FOR
NEW LIBRARY
WINDOWS



WINDOWS IN
FUTURE ART
ROOM

